GOVERNMENT OF ANDHRA PRADESH

ABSTRACT

HNSS Project - Phase.II – Investigation, Designs, Drawings and construction of Pumping stations and manufacture, supply of pumps & motors at site of work including erection, testing and commissioning of mechanical, electrical accessories etc., complete inclusive of all civil works such as pump house including sump, pressure mains etc., required and including construction of 33 KV and 132 KV electrical substations and related transmission lines etc., complete and maintenance system for fifteen years at seventeen pumping stations on Madakasira Branch Canal and another pumping station at Km 216.300 of HNSS Main Canal in Anantapur District of Andhra Pradesh - Payment of additional cost towards extra power requirement of 17.73 MW on Madakasira Branch Canal of HNSS Ph.II as recommended by the Joint Meeting of SLSC & IBM Committees – Approval – Orders – Issued.

WATER RESOURCES (Projects.III) DEPARTMENT

G.O.Rt. No.425 Dated:20.06.2016.

Read the following:-

1)	From Chief Engineer, NTR TGP, Tirupati, Lr.No. CE/NTR-TGP/ TPT/TS/T2/HNSS/ EM Package ATP/ Dated: 09.12. 2015.
2)	From Chief Engineer (P), Ananthapuramu, Lr No: CE(P)/ATP/ P.No.59/238M dt:23.04.2016

&&&&

ORDER:

In the references 1st and 2nd read above, the Chief Engineer, NTR TGP, Tirupati/Chief Engineer (Projects), Ananthapuramu have informed that the proposal along with the EPC Agency's representation for variations in the basic parameters of the project and increase in the specifications of pumps and motors claim for payment of variation costs incurred by the JV in execution of Project, for an increase of 18.13 MW(73.87-55.74) power with a value of Rs.116.3788 Crores on pro-rata basis, were submitted to the State Level Standing Committee for its recommendations.

2. The Joint SLSC and IBM Committee during its meetings held on 19.01.2016, 15.03.2016 & 31.03.2016 discussed the proposals in detail and recommended to the Government for approval of cost towards extra power requirement of 17.73 MW on Madakasira Branch Canal in Electro Mechanical Package of HNSS Phase-II. The IBM Committee finalized the additional cost as Rs.40.779 Crores.

3. The Chief Engineer, NTR TGP, Tirupati/Chief Engineer (Projects), Ananthapuramu has therefore requested the Government to accord necessary approval for payment of additional cost towards extra power requirement of 17.73 MW in Madakasira Branch Canal in Electro Mechanical Package of HNSS Phase-II with the cost of Rs.40.779 Crores as accepted by the SLSC & IBM Committees.

4. Government after careful examination of the proposal of Chief Engineer (Projects), Ananthapuramu and also considering the recommendations of Joint Meeting of SLSC & IBM Committees vide their minutes dated:31.03.2016, hereby accord approval for payment of **Rs.40,77,90,000-00 (Rupees Forty Crores Seventyseven Lakhs and Ninety thousand only)** towards payment of additional cost towards extra power requirement of 17.73 MW in Madakasira Branch Canal in Electro Mechanical Package of HNSS Phase-II (since the increase in static head is due to approved VT (vertical turbine) pump drawings as against Basic parameters of Agreement and also variance is permissible as per agreement condition) subject to condition that the Chief Engineer (Projects), Ananthapuramu shall ensure that no excess payment is made.

5. The Chief Engineer (Projects), Ananthapuramu shall take further action accordingly.

...2/-

6. This order issues with the concurrence of Finance (FMU.WR.II) Department vide their UO No. 48022/193/FMU-WR.II/2016, Dt.30-05-2016.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

SHASHI BHUSHAN KUMAR
SECRETARY TO GOVERNMENT

To
The Chief Engineer (Projects), Ananthapuramu.
The Chief Engineer, NTR TGP, Tirupati.
Copy to:
The Accountant General, A.P., Hyderabad.
The Finance (FMU.WR-II) Department.
P.S. to Secy to Govt., WRD Dept.
OSD to Min (Water Resources Department)

//Forwarded::By Order//

SECTION OFFICER